BOQ Quantit	Previous		Present Measurement			Total Up-to date	
	Qty	Amount	Qty	Rate	Amount	Qty	Amount
133.17	87.89	641583		7300.00		87.89	641583.00
27.17	33.46						
	27.17	198341				27.17	198341.00
			6.29	7300.00	45917.00	6.29	45917.00
81.85	85.16						
	81.85	491100				81.85	491100.00
			3.31	6000.00	19860.00	3.31	19860.00
407.4	258.37	96889		375.00		258.37	96889.00
853.7	612.41	367443		600.00		612.41	367443.00
362.2	285.96	142982		500.00		285.96	142982.00
35.65	27.92	13960		500.00		27.92	13960.00
37.98		0	**66.02**				
		0	47.475	500	23737.50	47.475	23737.50
		0	18.545	310.5	5758.22	18.545	5758.22
14.1		0	4.55	650	2957.50	4.55	2957.50
14.1		0	**23.56**				
		0	17.7	500	8850.00	17.7	8850.00
		0	5.86	326.35	1912.41	5.86	1912.41

Sl.No	Item Name	Unit	BOQ Quanti
28	Providing and constructing precast concrete Solid Blocks with compressive strength not less than 3.5 Newton per sqm with cement mortar 1:4 masonry (quion, jamb, closer blocks) with Solid Concrete Blocks of size (40x20x20) cms confirming to I.S 2185/1965 in Superstructure including cost of all materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	723.7
29	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 Kg/sqm with cement mortar 1:4 (Jamb, closer blocks) with blocks of size 40x10x20cms. (lxbxh) conforming to I.S : 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.	Sqm	72.24
30	Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to ceiling including rounding off corners wherever required smooth rendering,, Providing and removing scaffolding, including cost of materials, labour, lead, lift, curing complete as per specifications and direction of the Engineer in charge Providing Lime rendering for Plastering to Ceiling including cost of materials, labour, curing complete as per specification.	Sqm	853.7
	Upto 125%		
	Above 125%		
31	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing lime rendering for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for Inside Plastering.	Sqm	1110.
	Upto 125%		
	Above 125%		
32	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for Outside Plastering.	Sqm	951.7
	Upto 125%		
	Above 125%		
33	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.TMT Bars Fe 500.	Tonne	25.
	Released Qty		
	Upto 125%		
	Above 125%		
34	Providing Sal wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications.	Cum	1.4

Previous		Present Measurement			Total Up-to date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
	0	860.87	1100	946957.00	860.87	946957.00
	0	71.6	900	64440.00	71.6	64440.00
	0	**1279.1**				
	0	1067.137	300	320141.10	1067.137	320141.10
	0	211.963	206.01	43666.50	211.963	43666.50
	0	**1553.03**				
	0	1388.05	300	416415.00	1388.05	416415.00
	0	164.98	255.99	42233.23	164.98	42233.23
	0	**1485.81**				
	0	1189.73	300	356917.50	1189.725	356917.50
	0	296.085	255.99	75794.80	296.085	75794.80
31.89						
25.3	1897500				25.3	1897500.00
		6.32	75000	474000.00	6.32	474000.00
		0.27	78790.07	21273.32	0.27	21273.32
		0.90	110000	99000.00	0.9	99000.00

Sl.No	Item Name	Unit	B Quanti
35	Providing and fixing factory made splendoor of solid core single leaf rigid composite polymer laminated sal wood, door shutter of required thickness, manufactured out of solid core door conforming to IS 2202 (Part-1) 1991, laminated with 0.8 mm thick polymer, termite, water resistant and fire retardant with superior gluing based on vacuum lamination technology and with various pre moulded design on both faces conforming to IS 6307-1985, using adhesive conforming to IS 4835-1979 and door shuters tested in conformation to IS 4020-1994. The finish of shutters will be TEADK/OAK/CEDAR/ROSE WOOD/ WALNUT, plain colurs WHITE/IVORY/BEIGE/LIGHT GREY. Excluding cost of fixtures and inclusive of supply of shutters to respective work spot. with door shutter 35mm thick.	Sqm	44.1
37	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder o fapproved quality.)	Sqm	39.4
	Upto 125%		
	Above 125%		
38	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.	Kg	829.0
	Upto 125%		
	Above 125%		
39	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost oif labour and scaffolding etc complete as per the specifications.	Sqm	853.7
	Upto 125%		
	Above 125%		
40	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer).	Sqm	1110.4
	Upto 125%		
	Above 125%		